



COOLING & HEATING

### M- and P-Series ~ System ~ Contractor Check List (Commissioning Report)

<b>INSTALLATION DATA</b>			
Site Address: _____			
State: <u>NE</u>	Zip/Postal Code: <u>68512</u>	Country: <u>US</u>	
Installing Contractor: <u>Bryant</u>		Telephone: <u>402-470-8162</u>	
Commissioning Technician: _____	M- and P-Series Course		
Commissioning Date: <u>12/18/22</u>	Registration Number: _____		
System Reference: _____	CFC Safe Handling		
Location: _____	Registration Number: _____		
Equipment Purchased From: _____			

- Before running the system, carry out a full pre-commissioning check of the following points:**
1. Refrigeration pipe work has been pressure tested and evacuated as per the pressure test and evacuation method statements on the inside cover of this commissioning booklet.
  2. Correct refrigeration trim charge has been added and service valves opened.
  3. All units, remote controllers and centralized controllers in the system have correct address settings prior to turning on power to the outdoor unit.
  4. Power supply (source voltage) to all units must be checked prior to switching on. Once the unit has been switched on, the **crankcase heater must be left on for a 12-hour period prior to start-up.**
  5. All condensate drain pipe work must be complete.
  6. For P-Series systems, ensure that the indoor unit power supply (source voltage) isolator is switched on before the outdoor unit.

<b>EVACUATION DETAILS</b>			
<b>Pressure Test Details</b>		<b>Evacuation Details</b>	
Test Pressure: <u>600 lbs</u>		Vacuum Period: _____	
Test Period: _____		Vacuum Achieved: <u>550</u>	
		Pressure Rise Test: _____	

**COMMISSIONING TECHNICIAN'S COMMENTS AND POINTS FOR ATTENTION**

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Commissioning Technician's Signature: \_\_\_\_\_

**NOTE:**  
M- and P-Series system commissioning data does not need to be returned to Mitsubishi Electric. This data is intended as reference information to the installing contractor. Visit [www.mylinkdrive.com](http://www.mylinkdrive.com) for M- and P-Series system warranty information.



COOLING & HEATING

**M- and P-Series Series System Pre-Commissioning and Installation Check List**

SYSTEM:				
NO.	SYSTEM AND INSTALLATION STATUS			REMARKS
1	Installation Location	Outdoor Unit	<input type="checkbox"/> Rooftop <input checked="" type="checkbox"/> Other Location ( _____ )	
2	Maintenance Accessibility	Outdoor Unit Indoor Units	<input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor <input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor	
3	Furthest Piping Length		Outdoor to Indoor: <u>20</u> Ft.	
4	Height Difference (Multiple Only)		Outdoor to Indoor: _____ Ft. Indoor to Indoor: _____ Ft.	
5	Standard of Pipe-work		<input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor	
6	Standard of Pipe Insulation		<input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor	
7	Connection of Main Power Source	Outdoor Unit Indoor Unit(s) Electrical Wire	<input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor <input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor Type: <u>THHN</u> Size: <u>14 ggi</u>	
8	Connection of Control System	Indoor - RC	<input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor	
9	Standard of Electrical Insulation		<input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor	
10	Access to Remove Electrical Covers		<input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor	
11	Control Method		<input type="checkbox"/> Wired <input checked="" type="checkbox"/> Wireless	
12	Remote Controller Operation	Ventilation Cool / Heat Automatic	<input type="checkbox"/> Good <input type="checkbox"/> Poor <input type="checkbox"/> Good <input type="checkbox"/> Poor <input type="checkbox"/> Good <input type="checkbox"/> Poor	
13	Connection of Options		<input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor	

OUTDOOR UNIT:						
NO.	OUTDOOR UNIT OPERATION STATUS					REMARKS
14	Outdoor Unit Details	Model No: <u>SUZ-KA30NAH2</u>	Serial No: <u>26Y03184</u>			
15	Compressor Details	Model No: _____	Serial No: _____			
16	Power Source	L1 - N <u>118V</u> <u>28.2A</u>	L2 - N <u>119V</u> <u>28.3A</u>	L3 - N ____ V ____ A	Gnd - N <u>0</u> V <u>0</u> A	
17	Vibration / Noise	Compressor Fan	<input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor <input checked="" type="checkbox"/> Good <input type="checkbox"/> Poor	<input type="checkbox"/> Poor <input type="checkbox"/> Poor		
18	Superheat: _____		Subcooling: _____			
19	Added Refrigerant Charge (if applicable)		<u>0</u> Oz.			
20	Outdoor Unit Address (if multiple)					

REMARKS:



COOLING & HEATING

--

### M- and P-Series System Pre-Commissioning and Installation Check List

INDOOR UNITS:					
	INDOOR UNIT # _____			REMARKS	
Model No.	SVZ-KP30NA	Unit Address:			
Serial No.	21N08811				
Location					
Power Source	Voltage: 236v	FLA: 1.5 A			
Inlet Temperature	Cooling: _____ DB°F	Heating: 73.6 DB°F			
Outlet Temperature	Cooling: _____ DB°F	Heating: 121.0 DB°F			
Fan Speed Setting	Cooling: _____	Heating: Variable			
Measured CFM	OEM CFM: 1160				
Static Pressure	Coil: 8	Dc 22			Filter: 0.07
	Blower				
External Static Pressure	Total: 0.19	Return: 0.15			Supply: 0.14
		Supply: 0.14			

\*Please copy this page as needed for additional Indoor units on multi-zone systems.